



MONTHLY CONSTRUCTION PROGRESS REPORT
CITY OF SOUTH PASADENA
PUBLIC WORKS DEPARTMENT

October 2016

Fletcher Avenue Street Improvement Project

Scope:

The work consists of cold milling of existing pavement, placement of AC leveling course and cap, removal and replacement of curb and gutter where needed, reconnection of curb drains, removal and replacement of damaged sidewalk and driveways, and ADA curb ramps, utility cover adjustments, installation of new 6" DIP water main, water meters, services, valves, fire hydrants, and appurtenances; traffic signing, thermoplastic striping and pavement markings; remove and replace street lamp heads.

The limits of work include:

- Fletcher Avenue from Huntington Drive and Alhambra Road

Details:

Bid Amount:	\$ 882,440
Extra Work to Date:	0
% Change to Contract:	0%
Amended Amount:	0
Total Contract Amount:	\$ 882,440
Construction Start:	Sept. 6, 2016
Duration:	90 Cal. Days
Orig. Completion Date:	Dec. 5, 2016
Est. Completion Date:	
Est. Percent Complete:	0



Status:

The contractor has completed all concrete work on Fletcher Avenue. In the next several weeks, the contractor will begin water improvements. The construction management and inspection services are being provided by GK & Associates and the contractor is Vido Samarzich, Inc.