



MONTHLY CONSTRUCTION PROGRESS REPORT    NOVEMBER 2016  
CITY OF SOUTH PASADENA  
PUBLIC WORKS DEPARTMENT

**Sewer Rehabilitation and Replacement Project Phase 2**

**Scope:**

This Project is Phase 2 of the comprehensive multi-year capital program being developed to satisfy the terms of the consent judgment on a much broader scale. Phase 2 will address all of the remaining deficiencies that must be addressed under the consent judgment, and consists of 272 pipe segments totaling approximately 83,600 lineal feet of sewer lines. As additional funds are available from the CWSRF Loan, 83 pipe segments totaling approximately 23,500 lineal feet and the modification of 81 existing flush tanks are also included in the Project. These repairs are above and beyond what is required by the consent judgment. Additive contract awarded bringing total CIPP to 107,050 lf. Added Flush Tanks brings total to 143.

**Details:**

Original Contract Amount:	\$3,990,890
Extra Work to Date:	\$32,720
Total Contract Amount:	\$3,990,890
Construction Start:	4/25/16
Duration:	455 Cal. Days
Orig. Completion Date:	7/24/17
Est. Completion Date:	7/24/17
Est. Percent Complete:	30%



**Status:**

CCTV cleaning and open cut crews beginning work in quadrant A is about 50% complete. Total cleaning is 43% complete. Sewer video and cleaning of lines in the north west of City in quadrant A continues. CIPP Lining work commenced in quadrant B and is 40% complete. Total CIPP for project 25% complete. Remodel of flush tanks completed totaling 50% of entire job.