



MONTHLY CONSTRUCTION PROGRESS REPORT
CITY OF SOUTH PASADENA
PUBLIC WORKS DEPARTMENT

June 2014

FY13-14 CDBG Sidewalk Replacement Project

Scope:

The work includes localized replacement of approximately 14,000 SF of damaged sidewalk on Diamond Ave. (Mission St. to Monterey Rd.), Leamn St., Bushnell Ave. (Oak St. to Huntington Dr.), Wayne Ave. (Oak St. to Huntington Dr.), Adelaine Ave. (Magnolia St. to Hawthorne St.), La France Ave. (Huntington Dr. to Maple St.) and Maple St. (Marengo Ave. to Stratford Ave.).

Details:

Bid Amount:	\$106,964
Extra Work to Date:	\$0
% Change to Contract:	0%
Total Contract Amount:	\$106,964
Construction Start:	5/20/14
Duration:	45 Cal. Days
Orig. Completion Date:	7/3/14
Est. Completion Date:	6/20/14
Est. Percent Complete:	60%



Status:

Construction is approximately 60% completed. New sidewalk has been poured on one side of the street on all of the streets. Work is being done on one side of the street at a time to minimize parking impacts. The construction management and inspection services are being provided in house, and the contractor is Toro Enterprises.