



MONTHLY CONSTRUCTION PROGRESS REPORT
CITY OF SOUTH PASADENA
PUBLIC WORKS DEPARTMENT

June 2014

Hanscom Drive Street Improvement Project

Scope:

The limit of work on this project is Hanscom Drive from Illinois Drive (south) to Hill Drive. The work includes roadway widening, pavement rehabilitation, drainage and storm drain improvements, and sewer improvements. More specifically, the improvements consist of construction of retaining walls at various locations on both high and low sides along the roadway, cold milling of existing pavement, construction of curb and gutter where there is no retaining wall, construction of a gutter pan along the proposed retaining wall on the low side and a concrete swale along the retaining wall on the high side, installation of Petromat, 1.5" asphalt overlay, replacement of damaged portions of existing vitrified clay pipe (VCP) sewer with poly vinyl chloride (PVC), reconnection of the sewer laterals, and construction of a storm drain system.

Details:

Bid Amount:	\$1,041,600
Extra Work to Date:	\$0
% Change to Contract:	0%
Total Contract Amount:	\$1,041,600
Construction Start:	1/27/14
Duration:	270 Cal. Days
Orig. Completion Date:	10/27/14
Est. Completion Date:	6/6/14
Est. Percent Complete:	98%



Status:

Construction is substantially complete and only minor punchlist items remain. Project was completed ahead of schedule. Construction management and inspection services was provided by GK Engineering, and the contractor was Gentry Brothers.