



MONTHLY CONSTRUCTION PROGRESS REPORT
CITY OF SOUTH PASADENA
PUBLIC WORKS DEPARTMENT

January 2015

Orange Grove Avenue Street Improvement Project

Scope:

The work consists of spot repairs of 8" VCP sewer line, cold milling of existing pavement, installation of Petromat, asphalt concrete overlay, removal and replacement of existing curb and gutter, spot repair of sidewalks, fire hydrant installation, removal and replacement of water valves cap, and pavement striping. Additionally, this project also includes localized sidewalk repairs and spot repairs of damaged curb and gutter at various locations within the city.

Details:

Bid Amount:	\$389,533
Extra Work to Date:	\$ 17,670
% Change to Contract:	4.5%
Total Contract Amount:	\$383,469
Construction Start:	July 21, 2014
Duration:	90 Cal. Days
Orig. Completion Date:	Oct 17, 2014
Est. Completion Date:	Dec 3, 2014
Est. Percent Complete:	100%



Status:

Notice of Completion will be filed at end of January 2015.