



MONTHLY CONSTRUCTION PROGRESS REPORT
CITY OF SOUTH PASADENA
PUBLIC WORKS DEPARTMENT

January 2015

Hawthorne Street Improvement Project

Scope:

The work consists of cold milling of existing pavement, removal of existing base and native along edge of gutter, reconnecting of existing curb drains, installation of Petromat, and asphalt overlay, repair of existing sewer lines, as well as removal and replacement of portion of existing water lines.

Details:

Bid Amount:	\$766,055
Extra Work to Date:	\$49,800
% Change to Contract:	7.5%
Total Contract Amount:	\$667,106
Construction Start:	July 14, 2014
Duration:	60 Cal. Days
Orig. Completion Date:	Sept 12, 2014
Est. Completion Date:	Dec 19, 2014
Est. Percent Complete:	100%



Status:

The Notice of Completion will be filed at end of January 2015.