



MONTHLY CONSTRUCTION PROGRESS REPORT
CITY OF SOUTH PASADENA
PUBLIC WORKS DEPARTMENT

**Foothill St., Mission St.,
& San Pasqual Ave.
Street Improvement
Project**

Scope:

The work consists of cold milling of existing pavement, placement of AC leveling course and cap, installation of Petromat, removal and replacement of curb and gutter, reconnection of curb drains, open trench spot repairs of sewer, water improvements, removal of and replacement of damaged sidewalk and driveways, removal and replacement of water services, water line fittings, and fire hydrants.

Details:

Bid Amount:	\$ 786,272
Extra Work to Date:	\$ 14,599
% Change to Contract:	2%
Amended Amount:	\$ 321,130
Total Contract Amount:	\$1,107,402
Construction Start:	Sept. 29, 2014
Duration:	150 Cal. Days
Orig. Completion Date:	Dec. 28, 2014
Est. Completion Date:	April 14, 2015
Est. Percent Complete:	80%



Status:

The contractor has completed street paving on Foothill Street and San Pasqual Avenue. This week, the contractor will complete additional water improvements on Mission Street from Marengo Avenue to Montrose Avenue. In the next couple weeks, the contractor will grind and pave Mission Street from Marengo Avenue to east city limit.