



MONTHLY CONSTRUCTION PROGRESS REPORT  
 CITY OF SOUTH PASADENA  
 PUBLIC WORKS DEPARTMENT

March 2016

**El Centro Street  
 Improvement Project  
 (Phase 1 and Phase 2)**

**Scope:**

The work consists of cold milling of existing pavement, placement of AC leveling course and cap, installation of petromat, removal and replacement of curb and gutter where needed, reconnection of curb drains, removal and replacement of damaged sidewalk and driveways, removal and replacement of water services, water line fittings, and fire hydrants; traffic signing, striping and pavement markings.

**The limits of work include:**

- El Centro Street from Pasadena Avenue to Orange Grove Avenue (Phase 1)
- El Centro Street from Orange Grove Avenue to Meridian Avenue (Phase 2)

**Details:**

Bid Amount:	\$1,048,295
Extra Work to Date:	\$ 96,000(Est)
% Change to Contract:	9%
Amended Amount:	\$1,144,295(Est)
Construction Start:	Aug. 24, 2015
Duration:	135 Cal. Days
Orig. Completion Date:	Jan. 5, 2016
Est. Completion Date:	Feb 12, 2016
Est. Percent Complete:	95%



**Status:**

The project is substantially complete. In the next couple weeks, the contractor will finish the punch list items. There are several pending change orders that are currently being discussed with the Contractor. Notice of Completion will be brought to the City Council once the final invoice is received.