



**MONTHLY CONSTRUCTION PROGRESS REPORT
CITY OF SOUTH PASADENA
PUBLIC WORKS DEPARTMENT**

March 2018

**Grevelia Street
Improvement Project**

Scope:

The work consists of cold milling of existing pavement, placement of AC leveling course and cap, removal and replacement of curb and gutter where needed, removal and replacement of damaged sidewalk and driveways, and ADA curb ramps, utility cover adjustments, installation of new water meters, services, valves, fire hydrants and appurtenances, traffic signing, thermoplastic striping and pavement markings.

The limits of work include:

- Grevelia Street from Fair Oaks Avenue to Stratford Avenue

Details:

Bid Amount:	\$415,884
Extra Work to Date:	0
% Change to Contract:	0%
Amended Amount:	0
Total Contract Amount:	\$1415.884
Construction Start:	1/22/18
Duration:	60 Work Days
Orig. Completion Date:	4/20/18
Est. Completion Date:	
Est. Percent Complete:	



Status:

The construction began on January 22, 2018. The contractor has completed all underground water improvements. Currently, the contractor's surveyor has establishing removal limits for the installation of ADA curb ramps. The concrete work is anticipated to continue through next week. The construction management and inspection services are being provided by RKA Consulting Group and the contractor is EC Construction Company.