



MONTHLY CONSTRUCTION PROGRESS REPORT
CITY OF SOUTH PASADENA
PUBLIC WORKS DEPARTMENT

JUNE 2019

Graves Reservoir Replacement Project

Scope:

The projected construction duration for this project is 18 months. The project includes: demolition of the existing reservoir and appurtenances, demolition of the existing pump station, construction of new reservoirs and all appurtenances, construction of pump station, a hypochlorite system and well head treatment system

Details:

Original Contract Amount:	\$9,312,400.00
Change Orders:	\$194,282.00
Total Contract Amount:	\$9,506,682.00
Construction Start:	August 6, 2018
Duration:	27 months
Orig. Completion Date:	January 2020
Est. Completion Date:	March 2020
Est. Percent Complete:	29%



Status:

Continue with reservoir and column concrete placement, removal of column forms.