



# City of South Pasadena Wilson Reservoir Replacement Project

Project Update  
February 18, 2015

# Contract Summary

Notice to Proceed Date:	12/03/12
Original Project Completion Date:	11/23/14
Extension of Time to Date:	39 Calendar Days
Revised Allowed Calendar Days:	759
Revised Project Completion Date:	01/05/15
Elapsed Contract Time:	100%
Original Contract Amount	\$ 7,869,900
Approved Amendment #1	\$ 112,366
Approved Change Orders	\$ 185,707
Revised Contract Amount	\$ 8,167,973
Project is on schedule	



Aerial View of the Old Reservoir Site

# Wilson Reservoir Replacement Project



Old Front Entrance



New Front Entrance

# Wilson Reservoir Replacement Project



Old 1.0 million gallon Reservoir



New 1.3 million gallon Reservoir

# Wilson Reservoir Replacement Project



New Office Building



Old Office Building

# Wilson Reservoir Replacement Project



New Pump Station Building



Aerial View from the New Reservoir  
looking towards Adelyn Street