



MONTHLY CONSTRUCTION PROGRESS REPORT  
CITY OF SOUTH PASADENA  
PUBLIC WORKS DEPARTMENT

JUNE 2019

## FY 2018-19 Sidewalk Replacement and ADA Access Ramps Project

### Scope:

The project consists of reconstructing approximately 14,100 square feet of localized sidewalk on Olive Ave (Pine St. to Huntington Dr.), Santa Teresa (Camino Del Sol to Cul-De-Sac), Los Laureles (Santa Teresa to Cul-De-Sac), Meridian Ave. (Grevelia St. to Oliver St.), Oliver St. (Meridian Ave. to Beacon Ave.), Beacon Ave. (Oliver St. to Cul-De-Sac), La Senda Pl. (Huntington Dr. to Garfield Ave.) and 9 ADA access ramps repairs at various locations within the City.

The project is funded through CDBG funds.

### Details:

Original Contract Amount:	\$137,800
Change Orders :	\$0
Total Contract Amount:	\$137,800
Construction Start:	4/22/19
Duration:	22 calendar days
Est. Completion Date:	5/14/19
Est. Percent Complete:	100%



### Status:

The construction contract was awarded at the City Council meeting on March 6, 2019 and the construction began on April 22, 2019. The construction was completed within the budget and in a timely manner. The Project was managed and inspected in-house. Notice of Completion will be presented to the City Council meeting on 7/17/2019.